

Louisiana Coastal Area (LCA), Louisiana

# **Ecosystem Restoration Study**

**July 2004**

**Draft**

**Appendix E – Plan Formulation**

**Page Intentionally Left Blank**

**LOUISIANA COASTAL AREA (LCA), LOUISIANA**  
**ECOSYSTEM RESTORATION STUDY**

**APPENDIX E**

**PLAN FORMULATION**

**TABLE OF CONTENTS**

<b><u>Section</u></b>	<b><u>Title</u></b>	<b><u>Page</u></b>
1.0	ALTERNATIVE FORMULATION.....	E-1
1.1	Summary of Plan Formulation Phases and Development Methods.....	E-1
1.1.1	Establish Planning Objectives and Planning Scales (Phase I).....	E-1
1.1.2	Assess Restoration Strategies from the Coast 2050 Plan (Phase II).....	E-1
1.1.3	Develop and Evaluate Restoration Projects and Features (Phase III).....	E-2
1.1.4	Develop and Evaluate Alternatives – Select a Final Array of Coastwide Frameworks (Phase IV) .....	E-2
1.1.5	Evaluation of Alternative Frameworks .....	E-3
1.1.6	Select Coastwide Framework Which Best Meets Objectives (Phase V).....	E-3
1.1.7	Select Near-Term Alternative (Phase VI).....	E-4
2.0	ESTABLISH PLANNING OBJECTIVES AND EVALUATION CRITERIA (PHASE I) .....	E-5
2.1	Province and Subprovince Planning Areas.....	E-7
3.0	ASSESS RESTORATION STRATEGIES FROM THE COAST 2050 PLAN (PHASE II) .....	E-7
4.0	DEVELOP AND EVALUATE RESTORATION PROJECTS AND FEATURES (PHASE III).....	E-10
5.0	DEVELOP AND EVALUATE ALTERNATIVES – SELECT A FINAL ARRAY OF COASTWIDE FREameworks (PHASE IV) .....	E-13
5.1	Subprovinces 1 and 2 .....	E-14
5.2	Subprovince 3 .....	E-16
5.3	Subprovince 4 .....	E-17
5.4	Summary of Specific Frameworks (By Subprovince) .....	E-18
5.5	Evaluation of Subprovince Frameworks.....	E-23
5.5.1	Model Analyses .....	E-24
5.5.2	Benefit Assessment Protocols.....	E-28

6.0	SELECT A FINAL ARRAY OF COASTWIDE FRAMEWORKS THAT BEST MEETS PLANNING OBJECTIVES (TO BE ACCOMPLISHED AFTER PUBLIC COORDINATION) (PHASE V) ....	E-31
6.1	Cost Effectiveness and Incremental Cost Analysis .....	E-32
6.2	Combinability of (Alternatives) Frameworks .....	E-33
6.3	Hydraulic Combinability Criteria .....	E-33
6.4	Framework Effectiveness.....	E-35
6.4.1	Introduction.....	E-35
6.4.2	Comparison of Frameworks.....	E-36
6.4.2.1	Framework outputs by subprovince.....	E-36
6.5	Cost Effectiveness/Incremental Analysis .....	E-53
6.5.1	Overview.....	E-53
6.5.2	Methodology .....	E-53
6.5.3	Cost Effectiveness Assessment.....	E-53
6.5.4	Ecosystem Benefits (B2) Assessment.....	E-54
6.5.5	Methodological Uncertainties.....	E-54
6.5.5.1	Benefits projections .....	E-54
6.5.5.2	Cost estimates .....	E-56
6.5.6	Framework Analysis Results .....	E-56
6.5.7	Initial Deltaic Plain Results .....	E-56
6.5.8	Development of the Tentative Final Array for the Deltaic Plain.....	E-59
6.5.9	Development of Supplemental Frameworks to Address Completeness of Final Array.....	E-63
6.5.10	Final Iteration Results for the Deltaic Plain.....	E-66
6.5.11	Development of the Final Array for the Chenier Plain.....	E-71
6.5.12	Development of framework of Final Array for the Chenier Plain.....	E-72
6.5.13	Details of the Final Array of Coast wide System Frameworks.....	E-73
6.6	The Final Array of Coast wide Frameworks.....	E-88
6.6.1	Identification of the Final Array .....	E-88
6.6.1.1	Delta Plain – Deltaic Plain.....	E-89
6.6.1.2	Chenier Plain – Subprovince 4 .....	E-97
6.6.2	Ecosystem Sustainability .....	E-99
7.0	DEVELOPMENT OF LCA RESTORATION PLAN: RATIONALE FOR DEVELOPING THE LCA RESTORATION PLAN FROM THE ARRAY OF COAST WIDE FRAMEWORK PROJECT FEATURES .....	E-142
7.1	Description of the Restoration Features Identified in the Final Array of Coast Wide Frameworks .....	E-142
7.1.1	Subprovince 1 Feature Descriptions .....	E-143
7.1.2	Subprovince 2 Feature Descriptions .....	E-149
7.1.3	Subprovince 3 Feature Descriptions .....	E-154
7.1.4	Subprovince 4 Feature Descriptions .....	E-159
7.2	Development of Sorting and Critical Ecological Needs Criteria.....	E-164

7.2.1	Sorting Criteria.....	E-164
7.2.1.1	Sorting Criteria #1.....	E-164
7.2.1.2	Sorting Criteria #2.....	E-164
7.2.1.3	Sorting Criteria #3.....	E-165
7.2.2	Critical Needs Criteria .....	E-165
7.2.2.1	Critical Needs Criterion #1.....	E-165
7.2.2.2	Critical Needs Criterion #2.....	E-165
7.2.2.3	Critical Needs Criterion #3.....	E-166
7.2.2.4	Critical Needs Criterion #4.....	E-166
7.2.3	Application of the Criteria .....	E-166
7.2.4	Development and Evaluation of Alternative Plans.....	E-166
7.3	Sorting Criteria Application Results.....	E-168
7.3.1	Results of Applying Sorting Criterion #1.....	E-168
7.3.2	Results of Applying Sorting Criterion #2.....	E-169
7.3.3	Results of Applying Sorting Criterion #3.....	E-170
7.4	Critical Needs Criteria Application Results.....	E-174
7.4.1	Features having significant “Critical Needs Criterial” Value.....	E-174
7.4.1.1	Subprovince 1.....	E-174
7.4.1.2	Subprovince 2.....	E-174
7.4.1.3	Subprovince 3.....	E-176
7.4.1.4	Subprovince 4.....	E-177
7.4.2	Features and Opportunities Having Limited or No “Critical Needs Criteria” Value.....	E-177
7.4.2.1	Subprovince 1.....	E-177
7.4.2.2	Subprovince 3.....	E-178
7.5	Alternative Plan Evaluation Results.....	E-178
7.5.1	Alternative Plan Designed to Meet only 1 Critical Need Criterion.....	E-180
7.5.2	Alternative Plan Designed to Meet multiple Critical Need Criterion.....	E-181
7.5.3	Comparison of Alternative Plans.....	E-182
7.6	Plan Formulation Results.....	E-185
7.6.1	Description of the Plan that Best Meets the Objectives.....	E-185
7.6.2	Effectiveness of the Plan in Meeting the Study Objectives.....	E-185
7.6.2.1	Environmental operating principles/achieving sustainability.....	E-187
7.6.2.2	Components of the Plan that Best Meets the Objectives (PBMO).....	E-187
7.6.2.2.1	Near-term critical restoration features and opportunities.....	E-187
7.6.2.2.2	Large-scale and long-term concepts requiring detailed study.....	E-188
7.6.2.2.3	Science and Technology (S&T) Program and potential demonstration Projects.....	E-189

## LIST OF FIGURES

<b><u>Number</u></b>	<b><u>Title</u></b>	<b><u>Page</u></b>
Figure E-1.	Plan Formulation Phases and Development Methods. ....	E-1
Figure E-2.	Modeling Processes Used in the Various Subprovinces.....	E-25
Figure E-3.	The Relationship Among the Various Modules of the Desktop Model.....	E-26
Figure E-4.	Nitrogen Removal at Year 50 for Subprovince 1 Alternatives.....	E-37
Figure E-5.	Land Building at Year 50 for Subprovince 1 Alternatives. ....	E-37
Figure E-6.	Habitat Suitability for Lower Salinity Species at Year 50 for Subprovince 1. ....	E-38
Figure E-7.	Habitat Suitability for Moderate Salinity Species at Year 50 for Subprovince 1. ....	E-38
Figure E-8.	Habitat Suitability for Higher Salinity Species at Year 50 for Subprovince 1. ....	E-38
Figure E-9.	Nitrogen Removal at Year 50 for Subprovince 2 Alternatives.....	E-41
Figure E-10.	Land Building at Year 50 for Subprovince 2 Alternatives. ....	E-41
Figure E-11.	Habitat Suitability for Lower Salinity Species at Year 50 for Subprovince 2. ....	E-42
Figure E-12.	Habitat Suitability for Moderate Salinity Species at Year 50 for Subprovince 2. ....	E-42
Figure E-13.	Habitat Suitability for Higher Salinity Species at Year 50 for Subprovince 2. ....	E-42
Figure E-14.	Nitrogen Removal at Year 50 for Subprovince 3 Alternatives.....	E-45
Figure E-15.	Land Building at Year 50 for Subprovince 3 Alternatives. ....	E-45
Figure E-16.	Habitat Suitability for Lower Salinity Species at Year 50 for Subprovince 3. ....	E-46
Figure E-17.	Habitat Suitability for Moderate Salinity Species at Year 50 for Subprovince 3. ....	E-46
Figure E-18.	Habitat Suitability for Higher Salinity Species at Year 50 for Subprovince 3. ....	E-46
Figure E-19.	Land Building at Year 50 for Subprovince 4 Alternatives. ....	E-49
Figure E-20.	Habitat Suitability for Lower Salinity Species at Year 50 for Subprovince 4. ....	E-50
Figure E-21.	Habitat Suitability for Moderate Salinity Species at Year 50 for Subprovince 4. ....	E-50
Figure E-22.	Habitat Suitability for Higher Salinity Species at Year 50 for Subprovince 4. ....	E-50
Figure E-23.	Cost-Effectiveness and Incremental Cost Analysis Process, Deltaic Plain.....	E-57
Figure E-24.	Average Annual Costs and Average Annual Benefits for Each of the Alternative Frameworks Generated by IWR-Plan for the Deltaic Plain.....	E-58
Figure E-25.	Costs and Benefits for the Cost-Effective and Tentative Final Array of Frameworks for the Deltaic Plain.....	E-62

Figure E-26.	Costs and Benefits for the Tentative Final Array of Frameworks of Interest for the Deltaic Plain (expanded view). .....	E-62
Figure E-27.	Comparison of Supplemental Alternative Frameworks for the Deltaic Plain.....	E-64
Figure E-28.	Cost Effectiveness Graph of the Subprovince 1 Alternative Frameworks with Supplemental Framework (A-1). .....	E-65
Figure E-29.	Cost Effectiveness Graph of the Subprovince 2 Alternative Frameworks with Supplemental Framework (A-1). .....	E-65
Figure E-30.	Cost Effectiveness Graph of the Subprovince 3 Alternative Frameworks with Supplemental Framework (A-1). .....	E-66
Figure E-31.	Average Annual Costs and Average Annual Benefits for all Frameworks in the Cost-Effectiveness Analysis. ....	E-67
Figure E-32.	Average Annual Costs and Average Annual Benefits for the Final Array of Frameworks for the Deltaic Plain. ....	E-70
Figure E-33.	Chart of Average Annual Benefits and Average Annual Costs for the Cost Effective Frameworks in the Deltaic Plain. ....	E-71
Figure E-34.	Costs and Benefits (acres) for all Chenier Plain Frameworks. ....	E-72
Figure E-35.	Land Created by Final Array Coastwide Frameworks Compared to No Action Conditions. ....	E-89
Figure E-36.	Total Potential Damage Reduction for Coastwide Frameworks.....	E-92
Figure E-37.	Net Mean Annual Habitat Quality Units (Benefits Protocol B1) for the Final Array Coastwide Frameworks Compared to No Action Conditions (No Action at Year 50=5,700 HQUs). ....	E-93
Figure E-38.	Mean Annual Percent of Mississippi River Nutrient Reduction Scales Achieved (Benefits Protocol B4) for the Final Array Coastwide Frameworks (Initial Results) Compared to No Action Conditions. ....	E-94
Figure E-39.	Annual Amount of Suspended Sediment Diverted into Estuarine Basins for Each Coastwide Framework in the Final Array. ....	E-96
Figure E-40.	Land Created by Subprovince 4 Frameworks Compared to No Action Conditions. ....	E-97
Figure E-41.	Final Array of Coastwide Frameworks Outputs (B2) Over Time for Subprovinces 1-3.....	E-100
Figure E-42.	Environmental Output (B2) Over Time. Subprovince 1 – No Action vs. With Action. ....	E-101
Figure E-43.	Environmental Output (B2) Over Time. Subprovince 2 – No Action vs. With Action. ....	E-102
Figure E-44.	Environmental Output (B2) Over Time. Subprovince 3 – No Action vs. With Action. ....	E-103
Figure E-45.	Environmental Output (Landing Building – B3) Over Time. Subprovince 4 – No Action vs. With Action. ....	E-104
Figure E-46.	Subprovince 1 Restoration Features Identified in the Final Array of Coast Wide Frameworks. ....	E-148
Figure E-47.	Subprovince 2 Restoration Features Identified in the Final Array of Coast Wide Frameworks. ....	E-153
Figure E-48.	Subprovince 3 Restoration Features Identified in the Final Array	

	of Coast Wide Frameworks. ....	E-158
Figure E-49.	Subprovince 4 Restoration Features Identified in the Final Array of Coast Wide Frameworks. ....	E-163
Figure E-50.	LCA Sorting Process Flow Diagram. ....	E-167
Figure E-51	Application of Sorting Criteria to Restoration Features and Opportunities.....	E-173
Figure E-52.	Alternative Plan Development and Selection Based on Critical Needs Criteria. ....	E-184



## LIST OF TABLES

<b><u>Number</u></b>	<b><u>Title</u></b>	<b><u>Page</u></b>
Table E-1.	Planning Scales by Subprovince.....	E-7
Table E-2.	Types of Restoration Features by Subprovince. ....	E-12
Table E-3.	Specific Alternatives, Subprovince 1.....	E-20
Table E-4.	Specific Alternatives, Subprovince 2.....	E-21
Table E-5.	Specific Alternatives, Subprovince 3.....	E-22
Table E-6.	Specific Alternatives, Subprovince 4.....	E-23
Table E-7.	Summary Description of LCA Benefit Protocols. ....	E-29
Table E-8.	Species Included in Benefit and Variable Designations. ....	E-31
Table E-9.	Percent Habitat Composition at Year 50 for Subprovince 1 Alternatives. ....	E-39
Table E-10.	Total Production of Vegetation with the Subprovince 1 Alternatives (km <sup>2</sup> production units).....	E-39
Table E-11.	Cumulative Habitat Suitability of Subprovince 1 Alternatives at Year 50. ....	E-40
Table E-12.	Percent Habitat Composition at Year 50 for Subprovince 2 Alternatives. ....	E-43
Table E-13.	Total Production of Vegetation with the Subprovince 2 Alternatives (km <sup>2</sup> production units).....	E-43
Table E-14.	Cumulative Habitat Suitability of Subprovince 2 Alternatives at Year 50. ....	E-44
Table E-15.	Percent Habitat Composition at Year 50 for Subprovince 3 Frameworks.....	E-47
Table E-16.	Total Production of Vegetation with the Subprovince 3 Frameworks (km <sup>2</sup> production units). ....	E-47
Table E-17.	Cumulative Habitat Suitability of Subprovince 3 Alternatives at Year 50. ....	E-48
Table E-18.	Percent Habitat Composition at Year 50 for Subprovince 4 Alternatives. ....	E-51
Table E-19.	Total Production of Vegetation with the Subprovince 4 Alternatives (km <sup>2</sup> production units).....	E-51
Table E-20.	Cumulative Habitat Suitability of Subprovince 4 Alternatives at Year 50. ....	E-52
Table E-21.	Key to Alternative Framework Identifiers.....	E-58
Table E-22.	Costs and Benefits for the Cost-Effective Alternative Frameworks for the Deltaic Plain. ....	E-59
Table E-23.	Benefits and Costs for Tentative Final Array of Frameworks for the Deltaic Plain. ....	E-61
Table E-24.	Benefits and Costs for Tentative Final Array with Supplemental Frameworks for the Deltaic Plain. ....	E-63
Table E-25.	Benefits and Costs for the Cost Effective Alternative Frameworks, Including Supplemental Alternative Frameworks for the Deltaic Plain.....	E-68


Table E-26.	The Final Array of Frameworks for the Deltaic Plain, Including Supplemental Alternative Frameworks.....	E-69
Table E-27.	Overview of Final Array of Coast wide Restoration Frameworks. ....	E-74
Table E-28.	Final Array of Frameworks Details .....	E-75
Table E-29.	Comparison of Framework Performance versus Ecosystem Planning Scale Estimate .....	E-91
Table E-30.	Mean Annual Habitat Units for B6 Species Groupings for the Final Array of Coastwide Frameworks Compared to No Action Conditions.	E-95
Table E-31.	Mean Annual Habitat Units for B6 Species Groupings for the Subprovince 4 Alternative Frameworks Compared to No Action Conditions. ....	E-98
Table E-32.	Framework 5110 Subprovince 1 – M2 Cost Estimates . ....	E-105
	Framework 5110 Subprovince 2 – R1 Cost Estimates. ....	E-106
	Framework 5110 Subprovince 3 – R1 Cost Estimates. ....	E-107
	Framework 5110 Subprovince 2 – E2 Cost Estimates.....	E-108
Table E-33.	Framework 5110 Summary of Implementation Costs. ....	E-109
Table E-34.	Framework 7410 Subprovince 1 – E1 Cost Estimates.....	E-110
	Framework 7410 Subprovince 2 – M1 Cost Estimates. ....	E-111
	Framework 7410 Subprovince 3 – R1 Cost Estimates. ....	E-112
	Framework 7410 Subprovince 4 – E2 Cost Estimates.....	E-113
Table E-35.	Framework 7410 Summary of Implementation Costs. ....	E-114
Table E-36.	Framework 5610 Subprovince 1 – M2 Cost Estimates .....	E-115
	Framework 5610 Subprovince 2 – M3 Cost Estimates. ....	E-116
	Framework 5610 Subprovince 3 – R1 Cost Estimates. ....	E-117
	Framework 5610 Subprovince 4 – E2 Cost Estimates.....	E-118
Table E-37.	Framework 5610 Summary of Implementation Costs. ....	E-119
Table E-38.	Framework 5410 Subprovince 1 – M2 Cost Estimates .....	E-120
	Framework 5410 Subprovince 2 – M1 Cost Estimates .....	E-121
	Framework 5410 Subprovince 3 – R1 Cost Estimates .....	E-122
	Framework 5410 Subprovince 4 – E2 Cost Estimates .....	E-124
Table E-39.	Framework 5410 Summary of Implementation Costs. ....	E-125
Table E-40.	Framework 7610 Subprovince 1 – E1 Cost Estimates.....	E-126
	Framework 7610 Subprovince 2 – M3 Cost Estimates. ....	E-127
	Framework 7610 Subprovince 3 – R1 Cost Estimates. ....	E-128
	Framework 7610 Subprovince 4 – E2 Cost Estimates.....	E-129
Table E-41.	Framework 7610 Summary of Implementation Costs. ....	E-130
Table E-42.	Framework 7002 Subprovince 1 – E1 Cost Estimates.....	E-131
	Framework 7002 Subprovince 2 – E3 Cost Estimates.....	E-132
	Framework 7002 Subprovince 3 – M1 Cost Estimates .....	E-133
	Framework 7002 Subprovince 4 – E2 Cost Estimates.....	E-135
Table E-43.	Framework 7002 Summary of Implementation Costs. ....	E-136
Table E-44.	Subprovince 1 – Modified Supplemental Framework 10130 (M2 modified) Cost Estimates .....	E-137
	Subprovince 2 – Modified Supplemental Framework 10130 (R1) Cost Estimates . ....	E-138

	Subprovince 3 – Modified Supplemental Framework 10130 (R1 modified)	
	Cost Estimates .....	E-139
	Subprovince 4 – Modified Supplemental Framework 10130 (E2 modified) Cost	
	Estimates .....	E-140
Table E-45.	Modified Supplemental Framework 10130 Summary of	
	Implementation Costs. ....	E-141
Table E-46.	Restoration Features Eliminated using Sorting Criterion #1 .....	E-168
Table E-47.	Restoration Features Eliminated using Sorting Criterion #2 .....	E-169
Table E-48.	Restoration Features and Restoration Opportunities that Passed	
	Sorting Criteria 1 to 3 .....	E-171
Table E-49.	Restoration Features and Restoration Opportunities that Passed	
	Sorting Criteria 1 to 3 .....	E-179
Table E-50.	Alternative Plan Make-up .....	E-180
Table E-51.	Comparison of Alternative Plan Feature Combinations and	
	Construction Costs .....	E-182

# 1.0 ALTERNATIVE FORMULATION

## 1.1 Summary of Plan Formulation Phases and Development Methods

Each phase of the plan formulation process provided distinct results that were used to initiate the following phase. **Figure E-1** depicts the plan formulation phases and the development methods used to complete each phase and progress to the next one.



**Figure E-1. Plan Formulation Phases and Development Methods.**

The following information summarizes the development methods used for each plan formulation phase.

### 1.1.1 Establish Planning Objectives and Planning Scales (Phase I)

- Based on professional judgment and extensive experience in coastal Louisiana restoration, the Project Delivery Team (PDT) developed the Planning Objectives and the Planning Scales.
- The PDT established two “provinces,” the Deltaic Plain and Chenier Plain. These were further divided into four functional ecological “subprovinces.”

### 1.1.2 Assess Restoration Strategies from the Coast 2050 Plan (Phase II)

- The PDT, in conjunction with the Vertical Team (VT) and Framework Development Team (FDT), reviewed the Coast 2050 Plan and the Louisiana Coastal Area (LCA) Section 905(b) reconnaissance report. These efforts identified the following core strategies for coastal restoration.
  - To create and sustain wetlands through input and accumulation of sediment.
  - To maintain estuarine and wetland salinity gradients for habitat diversity.
  - To maintain ecosystem linkages for the exchange of organisms and system energy.

**1.1.3 Develop and Evaluate Restoration Projects and Features (Phase III)**

- The PDT developed restoration features for each of the subprovinces using professional judgment and extensive experience in coastal Louisiana restoration with the core strategies for coastal restoration as a guide.
- Sub-groups of the PDT developed restoration features to fit the strategic requirements of each subprovince. This phase identified a range of practical and accepted restoration features along with their characteristics. The PDT succeeded in developing and quantifying restoration features for coastwide restoration.
- Each feature was developed independently with preliminary costs and land-building or land-loss-modifying potential being estimated based on best available information and professional judgement.
- Potential restoration footprints for each feature were delineated and designers began to develop scaleable designs and cost estimates. In addition, for any features introducing additional water resources, the designers provided relative levels of freshwater introduction and land building for each level.
- Preliminary estimates of the ecological output of each feature (in acres created) were made. In addition to any available land-building estimates, the teams considered current land-loss rates within each footprint and estimated the degree that this might be reduced by the considered feature, allowing an estimate of acres protected.
- The team made initial assessments of the positive, negative, or neutral fit of the features to the major goals and objectives established for the study. This positive, negative, or neutral assessment was also made for each feature against a broad range of significant resources. These assessments were used to identify and screen any features that would not support the environmental goals of the study.

**1.1.4 Develop and Evaluate Alternatives – Select a Final Array of Coastwide Frameworks (Phase IV)**

- The assembly of frameworks using study criteria, best available information, and professional judgment was adopted as an acceptable method to combine features into subprovince alternatives.
- Utilizing ecological criteria previously established, these teams combined the restoration features into alternative frameworks capable of achieving the various identified restoration scales. Applying the ecological criteria and the projected output for each restoration feature, the alternative development teams developed several significantly different frameworks for each desired subprovince output level.
- The PDT used existing hydrodynamic and ecological models, as well as agency and academic expertise, on a select number of alternative frameworks in each subprovince to produce a base of information. Based on the combined effects of the individual features from the desktop-model output for each alternative, the PDT produced benefit assessments. These assessments were also completed for any discreet, combinable features. The effects of the alternative frameworks were documented using multiple ecological output metrics.
- With a "toolbox" of restoration features developed, and a range of quantitative scales for the study identified, the teams assembled a variety of alternative frameworks for meeting these scales at the subprovince level. Features were combined to form

alternative frameworks. As they worked through framework development, it became apparent that all of the prescribed scale levels could not be achieved for every subprovince.

### **1.1.5 Evaluation of Alternative Frameworks**

The evaluation methodology for the alternative frameworks was developed to capture their systemic relationships and outputs on a subprovince-wide scale, and involved a multi-tiered modeling and data processing structure.

The PDT evaluated alternatives within the subprovinces with extensive academic and interagency support using three consecutive analytic processes: simulation models, desktop models, and restoration benefit calculation.

- Previously tested hydrodynamic simulation models existed within all the study subprovinces.
- Desktop models based on linked spreadsheets were developed for the subprovinces and projected land building, habitat switching, habitat use, and water quality.
- The benefit computation methodology utilized the output provided by the desktop models to estimate the ecological output of each framework.

### **1.1.6 Select Coastwide Framework Which Best Meets Objectives (Phase V)**

- A number of restoration features were developed for various portions of the coastal area. These features were combined to form alternative frameworks. Many of the proposed features cannot be combined, while others do not function without other features in place. Also, many features produce more or less benefit--or have higher or lower costs--when combined. These interactions were accounted for when calculating the benefits and costs of each framework.
- In the cost-effectiveness analysis, the frameworks were assessed according to their ability to produce output for a given cost level. Frameworks that maximized output-per-dollar spent were retained, while all other frameworks were eliminated. The result was a list of frameworks that achieve each output level at the lowest cost, or an efficient frontier.
- The cost-effectiveness assessment was followed by incremental cost analysis. Incremental cost is the additional cost for each change in the level of output. Changes in incremental costs, combined with other selection criteria discussed below, facilitated framework selection in the absence of a deterministic rule (such as maximizing net benefits, as is done in National Economic Development (NED) analysis).
- Potential economic impacts of the frameworks were roughly estimated and taken into consideration in project selection as follows: after Cost Effectiveness and Incremental Cost Analysis (CE/ICA), potential economic effects of frameworks in the final array were estimated on a gross basis to inform the PDT of the magnitude of these effects.
- The Institute for Water Resources (IWR)-Plan computer program (Version 3.3, USACE--Institute for Water Resources) was used to automate the CE/ICA. Costs

- and benefits were amortized over the 50-year period of analysis at the current Federal discount rate of 5.875 percent. Costs were estimated at the October 2003 price level.
- The CE/ICA used implementation costs (construction and real estate acquisition) measured against ecological benefit output units. The comparison of the coastwide alternatives was based on the sum of subprovince alternative framework ecological benefits versus cost, as provided by the IWR-Plan analysis. The CE/ICA analysis was used to filter the coastwide alternatives down to an array of the most cost-effective frameworks.
  - For the development of the final array, cost-effectiveness criteria were also applied. The combined weighted ecological outputs provided by the models and benefit protocols were documented for each coastwide alternative. The combined weighted outputs and costs for each alternative were also displayed and ordered by cost. The primary factors of interest were ecological benefit versus cost, and an assessment of economic effects.

### **1.1.7 Select Near-Term Alternative (Phase VI)**

- Having identified the most efficient, effective, and complete combinations of frameworks in Phase V, the final array of alternative coastwide frameworks was used as the starting point. Development of the restoration features combined into the system frameworks was predominantly based on addressing areas of critical wetland loss, opportunities for the reestablishment of deltaic processes, and the protection and restoration of geomorphic features.
  - The system frameworks in the final array identified 79 potential restoration features across the coast from which alternative restoration plans could be developed. The framework formulation process also afforded the USACE and the local sponsor with an iterative process whereby any restoration feature that might be considered critical in nature, by any criteria, could be included and assessed through multiple levels of input.
  - The resulting array of alternative coastwide frameworks is therefore viewed to encompass all measures that could possibly be considered as addressing a critical ecological need.
  - The LCA VT (Vertical Team) concluded that the intended components would include: features to address near-term critical restoration opportunities that could begin construction within the next 5 to 10 years, demonstration projects to resolve scientific or technical uncertainties, large-scale studies of long-range feature concepts to more fully capture restoration opportunities, and programmatic authority to ensure optimal environmental use of ongoing navigation maintenance material.
  - Criteria were then developed to identify which restoration features contained in the final array of coastwide frameworks would be placed into the various component categories.
- The coastal restoration strategies in Louisiana suggest that while these restoration alternatives have significant environmental benefits, they each exhibit weaknesses in addressing the complete range of study planning objectives. One recommended alternative would exhibit long-term sustainability, as the geomorphic structures serve to protect and buffer the diversion feature influence areas from erosive coastal wave action and storm surge. Additionally, river diversion

features would be more sustainable because they would be continuously connected to the river resource and nourished by its sediment and nutrients.

## **2.0 ESTABLISH PLANNING OBJECTIVES AND EVALUATION CRITERIA (PHASE I)**

A Goals and Endpoints Group was developed within the PDT. This group reviewed information from all previous study efforts to identify ecological goals and possible endpoints for potential long-range, large-scale ecosystem restoration strategies. The underlying objectives for the pursuit of these restoration features were the continued productivity and protection of the environment, economy, and the culture of southern Louisiana and their contributions to the national economy. Criteria for identifying appropriate strategies included: resulting overall habitat suitability in the coastal zone; wetland-building potential; ability to assimilate nitrogen and reduce overall contributions to the Gulf of Mexico; and the effect on coastal economic activity. Phase I established two “provinces,” the Deltaic Plain and Chenier Plain, within the Louisiana coastal zone for planning purposes. These were further divided into four functional ecological subprovinces.

The LCA has a variety of potential future landscapes, ranging from a landscape where no additional actions are taken to address land loss, to a landscape where extensive large-scale efforts are made to revitalize the coast. Deciding which future landscape to plan for is a complex decision, involving difficult and numerous environmental, social, and economic constraints (or trade-offs). In order to evaluate the improvements to the ecosystem in the context of these various constraints and decide upon a course of action in an ecosystem restoration plan, a variety of options must be reviewed. Thus, a key first step in developing a plan for restoring coastal Louisiana is to define different possible future landscapes (or planning scales) and assess potential alternatives.

Using the planning objectives and the “Comprehensive Study Guiding Principles for Plan Formulation,” the PDT defined planning scales to facilitate the development of alternatives. For the purposes of this report, the term “scale” does not refer to a specific state of the landscape. Rather, it reflects the degree to which environmental processes would be restored or reestablished, and the resulting ecosystem and landscape changes that would be expected over the next 50 years. Restoring impaired environmental processes in coastal Louisiana would affect the net rate at which coastal wetlands are lost or gained. Therefore, the planning scales for LCA are expressed in terms of the net rate of landscape loss or gain in coastal Louisiana.

The reference point for the planning scales is the estimate of future net land loss rates under the No Action scenario. For both the Deltaic Plain and Chenier Plain provinces, there are estimates of the annual net loss of wetlands over the next 50 years assuming that no additional restoration efforts (beyond the Coastal Wetland Planning, Protection and Restoration Act (CWPPRA) and other existing programs) are implemented.